

Please find the Cape Cod Schedule attached keeping in mind the following:

1. This proposed schedule is non-binding, is intended to provide project milestones, and will be updated monthly as priorities may shift, through the life of the project. All dates are subject to change.
2. Siting approvals are based on an assumed 18 month duration by the DPU following submittal of petitions. This timeline may change depending on DPU review and approval as needed. Comments by the DPU may result in unforeseen scope changes
3. Material durations are based on individual vendor projections provided to Eversource and may change following issuance of final notice to proceed
4. Force Majeure remains in effect - unforeseeable and unavoidable catastrophes that interrupt the expected course of events and prevent participants from fulfilling obligations.

#	Activity ID	Activity Name	Start	Finish
1	G6 - Cape - Harwich LTC/3VO (PN#24185, 19659)			
2	MS. PAF	EPAC Full Funding Approval- Harwich		29-Sep-25
3	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Harwich		03-Apr-26
4	MS.IFC	T-08.05 ENG IFC- Harwich		16-Mar-26
5	MS.Permits	T-08.01 Permits Approved / Received- Harwich		30-Aug-26
6	MS.T00	T-00 START - Construction start- Harwich	01-Sep-26	
7	MS.ISD	In-Service Date- Harwich		29-Mar-27
8	G6 - Cape - Hatchville LTC/3VO (PN#23225, 24186)			
9	MS.IFC	T-08.05 ENG IFC- Hatchville		01-Dec-25
10	MS. PAF	EPAC Full Funding Approval- Hatchville		29-Sep-25
11	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Hatchville		02-Feb-26
12	MS.Permits	T-08.01 Permits Approved / Received- Hatchville		02-Jun-26
13	MS.T00	T-00 START - Construction start- Hatchville	20-May-26	
14	MS.ISD	In-Service Date- Hatchville		30-Oct-26
15	G6 - Cape - Oak St LTC/3VO (PN#23227, 24184)			
16	MS. PAF	EPAC Full Funding Approval- Oak St		27-Aug-25
17	MS.IFC	T-08.05 ENG IFC- Oak St		08-Dec-25
18	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Oak St		16-Mar-26
19	MS.T00	T-00 START - Construction start- Oak St	04-May-26	
20	MS.Permits	T-08.01 Permits Approved / Received- Oak St		03-May-26
21	MS.ISD	In-Service Date- Oak St		09-Oct-26
#	Activity ID	Activity Name	Start	Finish
1	G6 - Cape D-Line (23231,23228, 23232, 23230, 23229, 23226,23224,23233)			
2	ENGINEERING DETAILED / IFC DESIGN			
3	Distribution Engineering			
4	Distribution Upgrades			
5	Falmouth (STA933) 98A, 98B, 99			
6	A1600	Distribution Engineer Analysis Falmouth		02-Feb-26
7	A1640	Distribution Design Complete Falmouth		18-Mar-26
8	A1650	Rights and Permitting Approval Falmouth		04-Nov-26
9	A1660	Final Mat'l Receipt complete (Delivered on site) Falmouth		04-Nov-26
10	A1670	ISD Falmouth		16-Apr-28
11	Hyannis Jct (STA 961) 92A, 80B			
12	A1610	Distribution Engineer Analysis Hyannis		01-Apr-26
13	A1680	Distribution Design Complete Hyannis		01-Jun-26
14	A1690	Rights and Permitting Approval Hyannis		04-Nov-26
15	A1700	Final Mat'l Receipt complete (Delivered on site) Hyannis		04-Nov-26
16	A1710	ISD Hyannis		30-Apr-28
17	Sandwich (STA916) 81B, 87A, 87B			
18	A1720	Distribution Design Complete Sandwich		01-Jun-26
19	A1730	Rights and Permitting Approval Sandwich		03-Oct-26
20	A1740	Final Mat'l Receipt complete (Delivered on site) Sandwich		03-Oct-26
21	A1750	ISD Sandwich		30-Nov-27
22	Mashpee (STA946) 77A, 77B			
23	A1630	Distribution Engineer Analysis Mashpee		18-Feb-26
24	A1760	Distribution Design Complete Mashpee		18-Mar-26
25	A1770	Rights and Permitting Approval Mashpee		19-Nov-26
26	A1780	Final Mat'l Receipt complete (Delivered on site) Mashpee		19-Nov-26
27	A1790	ISD Mashpee		16-Apr-28
Date	Revision	Chec...	Appr...	
DER Cape Level 1				Run Date: 02-Sep-25 15:24 - Data Date: 01-Sep-25
Dashboard Schedule				Page 1 of 1