

**Please find the Plymouth Schedule attached keeping in mind the following:**

1. This proposed schedule is non-binding, is intended to provide project milestones, and will be updated monthly as priorities may shift, through the life of the project. All dates are subject to change.
2. Siting approvals are based on an assumed 18 month duration by the DPU following submittal of petitions. This timeline may change depending on DPU review and approval as needed. Comments by the DPU may result in unforeseen scope changes
3. Material durations are based on individual vendor projections provided to Eversource and may change following issuance of final notice to proceed
4. Force Majeure remains in effect - unforeseeable and unavoidable catastrophes that interrupt the expected course of events and prevent participants from fulfilling obligations.

#	Activity ID	Activity Name	Start	Finish
1	<b>G5 - Plymouth - Wareham SS-714 (PN#23217,23218)</b>			
2	MS.PAF	EPAC Full Funding Approval- Wareham		12-Dec-25
3	MS.IFC	T-08.05 ENG IFC- Wareham		10-Feb-26
4	MS.Permits	T-08.01 Permits Approved / Received- Wareham (Building Per		01-Jun-26
5	MS.T00	T-00 START - Construction start- Wareham	01-Oct-26	
6	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Wareham		01-Dec-26
7	A3110	Onsite Delivery Transformer	01-Dec-26	01-Dec-26
8	MS.ISD	In-Service Date- Wareham		01-Apr-27
9	MS.DST	Distribution Construction / Commissioning Complete		14-May-27
10	<b>G5 - Plymouth - West Pond SS-737 (PN#23213,23248,23214)</b>			
11	PR.2525	Receive - Circuit Switcher	06-Jun-26	06-Jun-26
12	MS.PAF	EPAC Full Funding Approval- West Pond		13-Feb-26
13	MS.IFC	T-08.05 ENG IFC- West Pond		14-Mar-26
14	PR3880	Onsite Delivery Transformer 1		18-Nov-26
15	MS.Permits	T-08.01 Permits Approved / Received- West Pond (40A)		09-Sep-26
16	PR3910	Onsite Delivery Transformer 2		14-Dec-26
17	MS.T00	T-00 START - Construction start- West Pond	10-Sep-26*	
18	PR3920	Onsite Delivery Transformer 3		14-Jan-27
19	A3540	Receive Switchgear		11-Dec-26
20	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- West Pond		14-Jan-27
21	MS.DST	Distribution Construction / Commissioning Complete		01-Jun-28
22	MS.ISD	In-Service Date- West Pond		01-Jun-28
23	<b>G5 - Plymouth - T-line #132 Reconductor (PN#23252)</b>			
24	MS.PAF	EPAC Full Funding Approval- Plymouth - Line 132		03-Oct-25
25	MS.IFC	T-08.05 ENG IFC- TL 132		06-Mar-26
26	MS.Permits	T-08.01 Permits Approved / Received- Plymouth - Line 132 (S		12-Sep-26
27	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Plymouth - Li		16-Oct-26
28	MS.T00	T-00 START - Construction start- Plymouth - Line 132	13-Sep-26*	
29	MS.ISD	In-Service Date- Plymouth - Line 132		30-Jun-27
30	<b>G5 - Plymouth - Tremont SS-713 (PN#23215,23216,23236,23250)</b>			
31	MS.PAF	EPAC Full Funding Approval- Tremont		13-Feb-26
32	PR.2525	Receive - Circuit Switcher	28-May-26	28-May-26
33	MS.IFC	T-08.05 ENG IFC- Tremont		19-Mar-26
34	MS.Permits	T-08.01 Permits Approved / Received- (40A) Tremont		06-Aug-26
35	MS.T00	T-00 START - Construction start- Tremont	21-Sep-26*	
36	PR3920	Onsite Delivery Transformer 1		11-Nov-26
37	PR3910	Onsite Delivery Transformer 2		08-Dec-26
38	PR3880	Onsite Delivery Transformer 3		14-Jan-27
39	A3190	Receive Switchgear		18-Dec-26
40	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Tremont		15-Jan-27
41	A3360	Receive Switchgear		15-Jan-27
42	MS.DST	Distribution Construction / Commissioning Complete		02-Jun-28
43	MS.ISD	In-Service Date- Tremont		02-Jun-28
1	<b>G5 - Plymouth - Brook St. D-Line (PN#23220)</b>			
2	A1600	Distribution Engineer Analysis		01-Dec-25
3	A1640	Distribution Design Complete		01-May-26
4	A1650	Rights and Permitting Approval		27-Nov-26
5	A1660	Final Mat'l Receipt complete (Delivered on site)		27-Nov-26
6	A1670	In-Service Date		18-Oct-27
Date	Revision	Chec...	Appr...	
<b>Plymouth Level 1</b> <b>Dashboard Schedule</b>				Run Date: 26-Aug-25 08:38 - Data Date: 25-Aug-25 Page 1 of 1