

Please find the Dartmouth Westport Schedule attached keeping in mind the following:

1. This proposed schedule is non-binding, is intended to provide project milestones, and will be updated monthly as priorities may shift, through the life of the project. All dates are subject to change.
2. Siting approvals are based on an assumed 18 month duration by the DPU following submittal of petitions. This timeline may change depending on DPU review and approval as needed. Comments by the DPU may result in unforeseen scope changes
3. Material durations are based on individual vendor projections provided to Eversource and may change following issuance of final notice to proceed
4. Force Majeure remains in effect - unforeseeable and unavoidable catastrophes that interrupt the expected course of events and prevent participants from fulfilling obligations.

#	Activity ID	Activity Name	Start	Finish	2025	2026	2027	2028
1	G2 - DWP - Dartmouth-Westport - Fisher Road Sta (23205, 23238, 23806, 23239)							
2	MS.40A	Submit DPU Petition (DPU 40A)- Fisher Road		27-Feb-25	◆			
3	MS. PAF	EPAC Full Funding Approval- Fisher Road		06-Mar-26		◆		
4	MS.IFC	T-08.05 ENG IFC- Fisher Road		01-Jun-26		◆		
5	PR.2525	Receive - Circuit Switcher	22-Aug-26	22-Aug-26				
6	MS.Permits	T-08.01 Permits Approved / Received- Fisher Road		16-Sep-26		◆		
7	PR3740	Onsite Delivery Switchgear Enclosure	20-Feb-25	23-Sep-26				
8	MS.T00	T-00 START - Construction start- Fisher Road	1-Dec-26*				◆	
9	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Fisher Road		12-Mar-27			◆	
10	MS.ISD	In-Service Date- Fisher Road		02-Mar-28				◆
11	G2 - DWP - Dartmouth-Westport - Cross Road Sta -13.2kV Reactors (23207, 23240, 23241)							
12	MS.40A	Submit DPU Petition (DPU 40A)- Cross Road		27-Feb-25	◆			
13	PR3740	Recieve Reactors		28-May-25	◆			
14	MS. PAF	EPAC Full Funding Approval- Cross Road		19-Sep-25		◆		
15	MS.IFC	T-08.05 ENG IFC- Cross Road		24-Oct-25		◆		
16	MS.ATS	Final Mat'l Receipt Complete (Delivered onsite)- Cross Road		22-Apr-26		◆		
17	MS.Permits	T-08.01 Permits Approved / Received- Cross Road		24-Aug-26		◆		
18	MS.T00	T-00 START - Construction start- Cross Road	18-Sep-26*			◆		
19	MS.ISD	In-Service Date- Cross Road		29-Apr-27			◆	

Date	Revision	Chec...	Appr...