

ASO Study Biweekly Report to Impacted Customers

This is Eversource's tenth biweekly report to customers impacted by the five Affected System Operator (ASO) studies announced on October 24, 2019. The reports were emailed to customers and posted to the website on 11/21/2019, 12/5/2019, 12/19/2019, 1/2/2020, 1/16/2020, 1/30/2020, 2/13/2020, 2/27/2020 and 3/12/2020. Please note the update issued on 12/5/2019 related to the ASO kickoff meeting.

For all Level 3 customers, the Cure Period for projects who have opted in to the study was completed this past Monday, March 16, 2020 as discussed in the Customer Meeting on February 24th and various email communications and reminders. Given the ongoing situation with COVID-19, the Company has extended the Cure Period to tomorrow March 27th and has been working closely with customers who are getting data validated and whose checks may have been delayed.

Please note the following milestones in preparation for the Level 3 studies to commence:

Date	Level 3 Milestone	Status
Week of Feb. 26 th	Email to customers with payment information, request to opt in or out and technical data requirements	Completed
March 16 th	Customers opt in/out, provide payment and technical data due	Completed
March 16 th – March 23 rd	<u>Cure Period</u> Timeframe to get project's modeling rectified and any missed requirements as part of good faith effort to meet deadlines	In Progress
March 23rd COB March 27 th COB (extension)	customer data models must be fully functioning, otherwise project will not be able to participate in this Level 3 ASO study and withdrawn	In Progress

For Level 3 studies, the data customers provide for the study will formally lock their project's scope.

ASO information and materials, including the Level 3 technical data requirements, can be found on the ASO Website:

<https://www.eversource.com/content/ema-c/about/about-us/doing-business-with-us/builders-contractors/interconnections/massachusetts/affected-system-operator-studies>

1. What additional information is needed to determine if an ASO study is necessary?

Eversource issued initial ASO Study notifications on Nov. 13 to all applicants that were identified as requiring a Level 0/1 or a Level 3 ASO study. Eversource had increased its communications with ISO-NE to solidify project study level determinations and groupings. During the Level 0/1 study process, there were no projects identified as requiring further Level 3 studies.

To date, there has been no change to the need for these five ASO transmission study groups as defined.

2. When will the EDC know whether an ASO study is required?

As noted above, ASO studies will be required and five ASO transmission study groups have been developed. The Level 0/1 ASO studies have commenced on January 21st and now have been completed, with preparations underway to begin the Level 3 studies. An overview summary of the next steps and overall process is described below with status updates for reference:

- Eversource held an ASO Study Customer Kickoff meeting on Dec. 12 at Eversource's Westwood, Massachusetts office.
- For customers in a Level 3 study, Eversource has provided a Level 3 Technical checklist on January 16th to support customer data and information gathering. This technical checklist list has also been posted to the ASO website.
- Eversource held an ASO Customer meeting on Feb. 24 at Eversource's Westwood, Massachusetts office to share results from the Level 0/1 studies and discuss next steps for Level 3 customers.
- Level 3 customers will provide technical information and payment as requested by March 16, 2020 to fully opt-in to the Level 3 study group. If any model validation issues arise, customers will be requested to rectify these issues as soon as possible. All model data must be fully functioning by March 27th otherwise the project will not be able to participate in this Level 3 ASO study.
- From March 30th through April, Eversource will consolidate all Level 3 customer modeling data into a study base case.

Eversource is aiming to receive all customer requested technical data back by March 16, 2020 so the scopes of the projects will be locked, fully functioning and ready to be consolidated into a single working model for study purposes.

Level 3 studies were not able to commence prior to the completion of Level 0/1 because:

- Level 0/1 system upgrades, if identified, are required to be modeled in the Level 3 study
- Based on the Level 0/1 results, Eversource may identify projects that require further Level 3 studies and those projects (if any) will add to the final scope of the Level 3 study conducted
- The completion of the Level 0/1 study must be completed prior to Level 3 studies commencing to sequentially model the projects based on their PPA approval

3. What are the potential impacts on interconnection timelines and costs?

Level 3 studies can begin once Level 0/1 studies are completed so that the applicable transmission and distribution upgrades are known and can be modeled in a Level 3 study. The Level 3 study typically takes about nine months from commencement.

Level 3 study costs will be \$30,000 per project and will go through an automatic true up at the end of the study completion. As some of the 5 geographic areas may require a more robust analysis once the study is underway, once each region is completed a true up with applicable refunds will be issued. There is a possibility that in areas where more complications arise during the study that additional costs may be incurred. Eversource will notify these customers, if the situation arises, where additional funds will be needed to complete certain geographic areas of the study.

4. Are there any proposed resolutions that the EDC is exploring to enable some affected DG applicants to proceed with the interconnection process prior to completion of the ASO study?

Eversource is continuing to proceed with distribution-level studies while ASO transmission-level studies are getting ready to be conducted. This is being done to reduce the distribution-level study wait time and increase value to customers.

Projects that had interconnection service agreements (ISAs) prior to the ASO study announcement on Oct. 24, 2019 that required transmission studies will continue with their separate transmission studies outside of these five ASO group studies. Eversource is also continuing to perform distribution group studies where the same customer has multiple projects in sequence on a single circuit.

5. How does the EDC plan to address the situation and minimize delays to interconnection timelines of (potentially) affected DG applicants?

Projects that had interconnection service agreements (ISAs) prior to the ASO study announcement on Oct. 24, 2019 that required transmission studies will continue with their separate transmission studies outside of these five ASO group studies.

Additionally to minimize delay for newer applicants, all projects who have come in after the ASO announcement who would require a Level 3 analysis were invited to participate in this upcoming Level 3 study as long as all customer deadlines discussed in #2 were met. There was a “rolling admission” of these new applicants until the March 16, 2020 deadline for opting in/out, payment and technical data submittal. All newer applicants who have been invited to participate in this Level 3 ASO and have opted in before the deadline have been added to the biweekly report distribution list and this is the first report that has included these new projects.